

MSBA Project Timeline by Module

Module I **Eligibility**

Submit Statement of Interest Nov 2008

MSBA Invitation **Jul 2009**

Initial Compliance Certificate Oct 2009-Feb 7, 2012

District Maintenance Practices Feb 2012

Authorization to Fund Feasibility \$724,000 Jun 15, 2010

School Building Committee Formed Sep 27, 2011

Initial Design Enrollment Certification Oct 2011

Feas. Study Agreement Approved Jun 13, 2012

Module 2 **Forming Project** Team

RFS to Select **OPM** Sep 2012

MSBA **Approves** OPM Dec 2012 Designer Selection Feb.-Mar 2013

Module 3 **Feasibility** Study

Educational Program Plan Labor Market Study; Education Program Plan submitted with PDP

Develop Cost Effective Models

Preliminary Design Program Submitted Nov 2013

Final Design Enrollment Number of 628 lun 2014

via 16d

(TM)

2016

fails SP

Rev. Ed Program Plan Submitted Oct 2014

Preferred Schematic Report by Jun I I, 2015

MSBA Approval of **PSR** Aug 6, 2015

Module 4 **S**chematic Design

Schematic Design subm. by Dec I, 2015

MSBA Acceptance of Proposed Project Jan 27, 2016

New Reg'l Agnt app'd Mar II, 2016

Project Scope & Budget Agreement Apr 2016

Module 5 Funding the **Project**

Bonding **MSBA** grants ext. until Nov 30, 2016

Bonding via 16n (DWElec) Sept 20, 2016

Proj. Fund. Agrmt. Dec 19, 2016

Module 6 Detailed Design (Design, **Construction Docs &** Bidding)

Design: Begins Sept, 2016; CM at Risk app'd lan 19, 2017

Final Design & Review Mar-Apr 2017

Permitting **Process SP** 2017; Early Bid Pkgs.

Bid Project:: Oct 2017

Module 7 Construction Anticipated Construction: Occupancy FA 2019 Demo FA 2019 Fields SP/SU 2020

Module 8 **Completing the Project**

Closeout 2020

Minuteman RSD

MSBA

Minuteman & MSBA

Updated 4.27.17